

Submitted: 8/13/2026, 1:43:45 PM

Job Info

Project / Job Name: Riverside Apartments — Bldg 4

Unit Tag / Apartment: WSHP-412

Thermostat (TTO) #: TTO-412

Model #: WGZ036

Serial #: SN-88213

Cooling — Pre-Startup

Unit installed level and secured	PASS
Electrical connections tight	FAIL
Correct unit model, voltage, and electric heat kW verified	N/A
Control board (CXM / DXM / AXB) visually inspected	PASS
Heat pump heating disabled in controls (DIP switches)	FAIL
Filter clean and properly installed	N/A
Condensate drain connected and trapped	PASS
Access panels installed	FAIL

Water Loop (Cooling Only)

Supply and return valves open	N/A
System flushed and clean	PASS
Air purged from loop	FAIL
Proper water flow confirmed	N/A
No visible leaks at hose kits or coax connections	PASS
Entering water temperature (EWT) within cooling design range 60–90°F	FAIL

Electrical

Main power ON	N/A
Correct line voltage at unit	PASS
Fuses/breakers sized per nameplate	FAIL
Control transformer output verified	N/A
Electric heater power supply verified	PASS

Startup & Operation — Cooling

Thermostat calling for cooling	FAIL
Blower starts correctly	N/A
Compressor starts and runs normally	PASS
No fault codes or flashing LEDs on control board	FAIL
No abnormal noise or vibration	N/A

Air Distribution

Airflow present at all supply grilles	PASS
No blocked or closed grilles	FAIL
No unusual noise at grilles or diffusers	N/A

Return air path unobstructed

PASS

Performance Check — Cooling

Return Air Temp (°F): —

Supply Air Temp (°F): —

Entering Water Temp — EWT (°F): —

Leaving Water Temp — LWT (°F): —

Air temp drop within expected range (15–25°F)

Water temp rise within expected range (7–12°F)

Compressor amp draw within nameplate ratings

FAIL

N/A

PASS

Startup & Operation — Electric Heat

Thermostat calling for heat

Blower operates with heater

Compressor remains OFF

Electric heater stages energize properly

No fault codes or lockouts

FAIL

N/A

PASS

FAIL

N/A

Performance Check — Electric Heat

Return Air Temp (°F): —

Supply Air Temp (°F): —

Air temp rise within expected range (25–45°F, based on heater kW)

Heater amp draw within nameplate ratings

No abnormal odor after initial warm-up

PASS

FAIL

N/A

Electric Heat Safeties

High-limit protection verified

Heater contactors operate correctly

Heater cycles off normally

PASS

FAIL

N/A

Final

Unit switches correctly between cooling and electric heat

No active or stored fault codes

Panels secured

Area cleaned

Startup data logged

PASS

FAIL

N/A

PASS

FAIL

Notes

notes: Sample rendering for logo placement check.

Startup Completed By: J. Rivera

Date: 2026-08-13

Signature

Signature: