

WSHP Startup Checklist

Water Source Heat Pump — cooling & electric heat startup

Submitted: 8/13/2026, 2:22:24 PM

Job Info

Project / Job Name: Riverside Apartments — Bldg 4
Unit Tag / Apartment: WSHP-412
Thermostat (TTO) #: TTO-412
Model #: WGZ036
Serial #: SN-88213

COOLING SYSTEM STARTUP

Cooling — Pre-Startup

Unit installed level and secured	PASS
Electrical connections tight	FAIL
Correct unit model, voltage, and electric heat kW verified	N/A
Control board (CXM / DXM / AXB) visually inspected	PASS
Heat pump heating disabled in controls (DIP switches)	FAIL
Filter clean and properly installed	N/A
Condensate drain connected and trapped	PASS
Access panels installed	FAIL

Water Loop (Cooling Only)

Supply and return valves open	N/A
System flushed and clean	PASS
Air purged from loop	FAIL
Proper water flow confirmed	N/A
No visible leaks at hose kits or coax connections	PASS
Entering water temperature (EWT) within cooling design range 60–90°F	FAIL

Electrical

Main power ON	N/A
Correct line voltage at unit	PASS
Fuses/breakers sized per nameplate	FAIL
Control transformer output verified	N/A
Electric heater power supply verified	PASS

Startup & Operation — Cooling

Thermostat calling for cooling	FAIL
Blower starts correctly	N/A
Compressor starts and runs normally	PASS
No fault codes or flashing LEDs on control board	FAIL
No abnormal noise or vibration	N/A

Air Distribution

Airflow present at all supply grilles	PASS
No blocked or closed grilles	FAIL
No unusual noise at grilles or diffusers	N/A
Return air path unobstructed	PASS

Performance Check — Cooling

Return Air Temp (°F): —	
Supply Air Temp (°F): —	
Entering Water Temp — EWT (°F): —	
Leaving Water Temp — LWT (°F): —	
Air temp drop within expected range (15–25°F)	FAIL
Water temp rise within expected range (7–12°F)	N/A
Compressor amp draw within nameplate ratings	PASS

ELECTRIC HEAT OPERATION

Startup & Operation — Electric Heat

Thermostat calling for heat	FAIL
Blower operates with heater	N/A
Compressor remains OFF	PASS
Electric heater stages energize properly	FAIL
No fault codes or lockouts	N/A

Performance Check — Electric Heat

Return Air Temp (°F): —	
Supply Air Temp (°F): —	
Air temp rise within expected range (25–45°F, based on heater kW)	PASS
Heater amp draw within nameplate ratings	FAIL
No abnormal odor after initial warm-up	N/A

Electric Heat Safeties

High-limit protection verified	PASS
Heater contactors operate correctly	FAIL
Heater cycles off normally	N/A

Final

Unit switches correctly between cooling and electric heat	PASS
No active or stored fault codes	FAIL
Panels secured	N/A
Area cleaned	PASS
Startup data logged	FAIL

Notes

Sample rendering for logo placement check.
Startup Completed By: J. Rivera
Date: 2026-08-13

Signature

Signature: